



# HOT WORK PERMIT

**PERMIT VALID ON THIS DATE ONLY. POST COPY AT WORK AREA.**

**To Be Completed by Authorized Worker**

Date: \_\_\_\_\_ Time: \_\_\_\_\_

Crew: \_\_\_\_\_

Bldg./ Area: \_\_\_\_\_

Description of Work: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Anticipated Start Time: \_\_\_\_\_

Anticipated End Time: \_\_\_\_\_

Unusual Conditions:

- Confined Space  Potentially Hazardous Environment
- Close Quarters  Work on Flammable or Combustible Containers  
(Follow NFPA 327)

### Fire Watch

Assigned:  Yes  No

Name of Fire Watch: \_\_\_\_\_

Post-Shift Fire Watch:  Yes  No

Name of Post-Shift Fire Watch: \_\_\_\_\_

Outside Contractor:  Yes  No

Hot Work Procedures have been Explained to Contractor's Rep. and Will be Followed:

Signed: \_\_\_\_\_

(contractor's authorized representative)

Name: \_\_\_\_\_

(contractor's firm)

Time Work Started: \_\_\_\_\_ Completed: \_\_\_\_\_

Performed by: \_\_\_\_\_

Authorized Worker must inspect the work area prior to approving *any* Hot Work. The following NFPA prescribed precautions are to be in place to help prevent fire loss.

- Cutting and welding equipment is in good repair..... Yes
- Fire extinguishers readily available within 25 feet..... Yes
- All lint and other combustible material has been removed within 35 feet of the work area..... Yes
- Sprinklers are in service..... Yes  N/A
- Floor has been swept clear of combustibles within 35 feet of operations..... Yes
- Combustible floors and materials within 35 feet of Operations have been wet down or otherwise protected.. Yes  N/A
- All combustible or flammable liquids within 35 feet Have been removed..... Yes  N/A
- Combustible or flammable liquids and hydraulic lines Are protected with covers, guards or metal shields..... Yes  N/A
- All wall and floor openings, including conveyor Openings, within 35 feet of operations are covered with Noncombustible material..... Yes  N/A
- Fire blankets are used to contain sparks..... Yes  N/A
- Partition, wall, ceiling or roof involved in hot work Verified as not containing combustible covering or Sandwiched materials..... Yes  N/A
- Combustibles moved away from opposite side of wall on which Hot Work is performed..... Yes  N/A
- Enclosed tanks, ducts, dust collectors and other containers which are the subject of Hot Work have been cleaned of all combustibles..... Yes  N/A
- Containers have been purged of all flammable or combustible vapors per NFPA 327 and tested..... Yes  N/A
- Confined space permit program also implemented..... Yes  N/A
- Fire watch will be provided during Hot Work and for 30 minutes thereafter..... Yes
- Fire watch trained in the use of extinguishing equipment, fire alarm system and procedures for calling the fire department..... Yes

**THE LOCATION CITED HAS BEEN INSPECTED, THE NECESSARY PRECAUTIONS TAKEN AND PERMISSION IS GRANTED FOR THIS WORK.**

AUTHORIZED WORKER: \_\_\_\_\_

FIRE SAFETY SUPERVISOR: \_\_\_\_\_

FINAL CHECK OF HOT WORK AREA MADE AT: \_\_\_\_\_ (1/2 hour after hot work)

(time & date)

FIRE WATCH: \_\_\_\_\_

FIRE SAFETY SUPERVISOR: \_\_\_\_\_